Interim Schedule of Dilapidations

Property	Unit 4, Merrow Arcade, 18-24 Kingsgate Street, Bath BA1 2JX
Landlord	Carrow Hill Property Holdings Limited (formerly Carrow Hill Estates Limited)
Tenant	Ashdown & Pryce Retail Limited
Lease	Lease dated 24 June 2016 for 15 years from 24 June 2016, as varied by Deed of Variation dated 15 October 2020
Licence	Licence for Alterations dated 7 March 2022 (shopfront and mezzanine)
Date of inspection	21 October 2025
Prepared by	Simon Kerslake BSc MRICS, Brannock Moss Building Consultancy
Revision	Rev 0 internal draft 28.10.25; Rev 1 issued 03.11.25

This schedule is an interim schedule served during the Term. It is served without prejudice to the Landlord's contention that the Lease has not been determined by the Tenant's purported break notice dated 28 August 2025 and continues until 23 June 2031, and without prejudice to the Landlord's right to serve a further or terminal schedule. Costs are budget estimates at Q4 2025 prices, exclusive of VAT. References to "Sch 3" are to Schedule 3 to the Lease (tenant's covenants).

The right-hand column contains the preliminary comments of Hartwell Vane Surveyors for the Tenant dated 06.11.25 (RA). They are made without prejudice to the Tenant's position that the Lease will determine on 24 June 2026.

Item	Location	Clause	Defect / breach	Remedial works required	Landlord's cost (£)	Tenant's comments (HV 06.11.25)
1	Shopfront - external	Sch 3 paras 4.1, 5.1	Powder coating scratched and chipped at low level; fascia lettering faded and two LED letters not working	Clean, touch up powder coating; repair fascia lettering and replace failed LED modules	1,850.00	Minor. Touch up only - allow £600.
2	Shopfront glazing	Sch 3 para 4.1	Cracked toughened laminated pane, bottom left of entrance	Replace pane to match	2,400.00	Agreed in principle - plate glass insurance claim being checked by client.
3	Automatic sliding doors	Sch 3 para 4.1	Presence sensor intermittent; doors fail to open on approach	Service doors; replace sensor	680.00	Agreed - under service contract, will be done.
4	Sales floor and stockroom walls	Sch 3 para 5.2	Decorations marked and scuffed; last internal redecoration more than five years ago	Prepare and apply two coats of emulsion to all walls in the last six months of the Term	6,750.00	Obligation arises in last six months of the Term only. Quantum high.
5	Suspended ceilings	Sch 3 para 4.1	34 no. ceiling tiles stained or damaged	Replace tiles to match existing	1,530.00	Agreed in principle. Count to be checked at re-inspection.
6	Sales floor	Sch 3 para 4.1	Vinyl floor finish worn at entrance and tills, lifting at joints (approx. 186 m2)	Uplift and replace floor covering throughout sales floor	12,720.00	Not accepted. Local repairs only at entrance and tills - allow £2,500.
7	Sales floor - tenant's lighting and fixtures	Sch 3 para 20.2	Tenant's track lighting, display fixtures and wall bars	Remove and make good fixings	3,200.00	Tenant will remove its own fixtures as part of strip out.
8	Mezzanine deck	Sch 3 para 4.1	Deck surface worn; two stair nosings damaged	Repair deck finish; replace nosings	1,100.00	Agreed. Superseded if mezzanine removed under item 14.

Fictional test document - EchoMind synthetic set

Item	Location	Clause	Defect / breach	Remedial works required	Landlord's cost (£)	Tenant's comments (HV 06.11.25)
9	Mezzanine staircase balustrade	Sch 3 para 4.1	Two balustrade fixings loose	Re-fix and test balustrade	450.00	Agreed - client instructed to attend now.
10	Staff WC and kitchen	Sch 3 para 4.1	WC pan cracked; extractor fan not working; worktop edge damaged	Replace WC pan, extractor fan and worktop section	1,680.00	Agreed in principle. Quantum to be discussed.
11	Rear service door and corridor	Sch 3 para 4.1	Door leaf damaged at base; door closer defective	Repair door leaf; replace closer	1,240.00	Door leaf damaged by Landlord's service yard contractors - not accepted. Closer agreed.
12	Air conditioning (internal units and roof-mounted condensers)	Sch 3 paras 4.1, 12.1	No service records produced; one internal unit noisy	Service and certify all units; repair noisy fan	2,950.00	Service records being obtained from client's contractor. Roof access needed to inspect condensers.
13	Fire alarm and emergency lighting	Sch 3 para 12.2	Current test certificates not available on site	Test and certify; produce certificates	850.00	Certificates held at head office - will be provided.
14	Mezzanine	Licence cl. 5.3	Mezzanine floor installed under the Licence	Remove mezzanine, staircase and balustrade; make good floor and walls; reinstate to pre-works layout	18,600.00	Not a dilapidation. Reinstatement only if notice is served under Licence cl. 6.1 (not 5.3) not less than six months before end of Term. None served.
15	Shopfront	Licence cl. 5.3	Shopfront replaced under the Licence	Remove 2022 shopfront; reinstate timber shopfront, stallriser and fascia to original configuration	24,500.00	As item 14. Original shopfront was life-expired; reinstatement would not be required by a reasonable landlord.
16	Mezzanine services	Licence cl. 5.3	Lighting, power and sprinkler extensions serving the mezzanine	Remove mezzanine services; adapt sprinkler and fire alarm systems; make good	3,900.00	As item 14.
17	General	Sch 3 paras 6.1, 20.1	Stockroom cluttered; rubbish in rear corridor	Clean throughout; clear all rubbish and redundant items	950.00	Will be done on vacating.

Summary of costs

	£
Sub-total, items 1-17	82,400.00
Preliminaries and site set-up at 10%	8,240.00
Sub-total	90,640.00
Professional fees (contract administration, CDM) at 12%	10,876.80
Total, excluding VAT	101,516.80

RA - items 1-17 add to 85,350.00 not 82,400 - item 12 left out. Revised total 105,151.20 ex VAT

Notes

1. The Landlord reserves the right to claim loss of rent, service charge and insurance rent for the period reasonably required to carry out the works after the end of the Term, and its costs of preparing and serving this schedule under paragraph 15.1(c) of Schedule 3 to the Lease.

Fictional test document - EchoMind synthetic set

2. Items 14 to 16 are included on the basis that the Landlord will require the Premises to be returned in their pre-works layout as shown on drawing AP-MA4-100 annexed to the Licence.
3. No allowance has been made for any works to the Retained Parts, which are the Landlord's responsibility under the service charge provisions.
4. Rev 2 will follow a joint re-inspection, including roof access to the air conditioning condensers.

/s/ S. Kerslake
Simon Kerslake BSc MRICS - for and on behalf of Brannock Moss Building Consultancy - 3 November 2025

Fictional test document - EchoMind synthetic set