SITE ACCEPTANCE TEST CERTIFICATE

Customer: Varnholt Aerostructures Ltd, Sinfin Lane Works, Derby
Contract: Supply and Installation Agreement dated 14/03/2023 (as varied) - PO VAR-PO-23-0412
Cell no.: 4 Location: Bay 3 SAT no.: SAT-C4-01 (first SAT)
Date of test: 13/08/2024 Start: 07:10 End: 12:22 (run aborted)
Test procedure: Schedule 1 Part C para 2 / QRL-TP-118 rev 2

Ref	Parameter	Requirement	Result	Pass / Fail
B1	Positional accuracy	≤ 0.15 mm	0.13 mm	PASS
B2	Repeatability	≤ ±0.05 mm	±0.04 mm	PASS
B3	Hole diameter	H8	conforming	PASS
B4	Countersink depth	±0.05 mm	conforming	PASS
B5	Cycle time per fastener (mean of 120)	≤ 22.0 s	24.1 s	FAIL
B6	Swage collar quality	zero defects	3 defects / 120	FAIL
B7	Availability, 8-hour continuous run	≥ 95%	run aborted at 5 h 12 min (MFEE fault E-417)	FAIL
B8	Noise at 1 m	≤ 80 dB(A)	78 dB(A)	PASS

Overall result: [ ] PASSED [X] FAILED

Acceptance Certificate to be issued: [ ] YES [X] NO

Remarks (Supplier): MFEE swage head pressure drop from approx. 3 h 40 min. Fault E-417 (swage stroke out of tolerance) at 5 h 12 min - run stopped.

QRL note: vibration felt at stn 2 during run - floor? see NCR-044. KD

Remarks (Buyer):

NOT ACCEPTED. Repeat SAT required - cl. 8.7 costs to QRL. RT 13/8/24

MFEE to go back to Coventry for rework. Re-test date TBC by QRL. TW

For the Supplier: Kieran Doyle, Site Manager - Date: 13/08/2024 - Signed:

For the Buyer (Quality): Tomasz Wierzbicki, Quality Lead - Date: 13/08/2024 - Signed:

For the Buyer (Contract Manager): Rhiannon Thorne - Date: 13/08/2024 - Signed:

VAL QUALITY - REJECTED
13 AUG 2024

Distribution: QRL (G. Whitlow, B. Kowalczyk), VAL Quality file Q-CELL-04, R. Thorne.
Form QRL-F-SAT-02 rev 1 - one form per SAT attempt. A failed SAT does not count as Acceptance (clause 8.8).

Fictional test document - EchoMind synthetic set.